

Construction News Flash

Edwards AFB Community Health Clinic



**From the Office of Development Director
David C. Thompson II, 1st Lt, USAF, MSC
Marla D. Muse, MSgt, USAF, NCOIC
661-277-2622 / 661-277-4162**

MILCON Progress

(Pictures by Lynn Styles, SGSI)



- ❖ Structural Steel Trusses erected in area 12 (SGSL Flight & PAS) to be completed by next week.

MILCON Progress




- ❖ Continuing to work on underground utilities, to include gas, electric, and plumbing.
- ❖ Installing storm drains.

Future Progress



- ❖ Starting erection of steel high beams (2^d Floor) and fill-in (next week).
- ❖ Pouring concrete foundation, area 12 (in 2 weeks).
- ❖ After the water lines are tied-in (end Feb), the cement path from main clinic to path in front of Family Advocacy & Tricare will be completed.



Construction Safety

- ❖ Welding on the columns and beams is ongoing, so ***do not stare at the welding as it could cause eye damage!***
- ❖ Handicap Parking:
 - ❖ Main Clinic patient parking lot = nine.
 - ❖ Family Advocacy staff and patient parking lot = four.
 - ❖ Dental Clinic staff and patient parking lot = four.
 - ❖ Please note: Main Clinic staff members with temporary or permanent handicap permits may park in the handicap spaces in the patient parking lot.
 - ❖ ALL OTHER STAFF MEMBERS PLEASE PARK IN THE STAFF DESIGNATED PARKING AREAS LOCATED BEHIND THE MAIN CLINIC.

FMI

- ❖ ***david.thompson@edwards.af.mil marla.muse@edwards.af.mil***